

**Wharf Lane Recreation Ground Toilets Progress Report, Variations Report
Town Council 19 September 2017**

No	Description	Reason	Cost Implication
1	Wooden doors to be installed rather than metal	The doors originally specified required substantial and costly new frames; it was doubtful that the structure would support the framework required	Cost Saving
2	Skylight at toilet end replaced	Existing skylight in bad repair	Additional cost £273.02

The Contractor and Project Leader are in discussion about 2 other items: moving the mains electrical supply and pump controls.